

COMPLETION REPORT

1. Name of work : Metalling of roads and Construction of drains and culverts at Narayanaswamy Layout 1st and 2nd Cross, Abbigeri in Shettyhalli Sub Dvn. In Ward No.12 under 22.75% Grant
2. Sanctioned estimate No. & date : —
3. Head of Account which is chargeable : P-1 878
4. Entrustment order No. & date : 1350/15.02.2013
5. Name of the Contractor : Technical Manager (West) KRIDL Madhavanagar, Bangalore.
- a) Time stipulated for completion of the work. : 120
- b) Delay in execution of work : 9.75
6. Measurement recorded in : M.B.No. 832/13-14 from Page No. 83124/1 to 83130/1
7. Check measurement of the Asst Executive Engineer/Executive Engineer on : M.B.No. from page No.
8. Name of the Officer/Official Incharge of the work : Asst. Ex. Engg. Shettyhalli Sub
9. Asst. Executive Engineer/Junior Engineer : Ravi. N. K.
- b) Asst. Executive Engineer : Ravi. N. K.

Sanctioned Estimate Amount	Amount claims as per actually viz., as per bill	Difference		Remarks
		Excess	Savings	
990000/-	1088923	98923	—	

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specification as embodied in the agreement.

Junior/Asst. Engineer
Ward No

Asst. Executive Engineer ()
Bruhath Bangalore Mahanagara Palike

Accounts Superintendent
Bruhath Bangalore Mahanagara Palike

Executive Engineer ()
Bruhath Bangalore Mahanagara Palike

ಮುಖ್ಯ ಅಧಿಕಾರಿ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ